| Date: | 27.03.2025 |
|-----------|-------------|
| Location: | Tamala Park |



OMKSWG Minutes

Odour Management Key Stakeholder Working Group (MRC)



| Date of meeting: | Thursday 27 March 2025 |
|-------------------|--|
| Location: | Mindarie Regional Council (MRC) Administration |
| | Tamala Park |
| Attendance: | Environmental Supervisor (ES) |
| | Data Assistance Officer (DA) |
| | Operations Coordinator (OC) |
| | Communications Specialist (CS) |
| | · |
| | |
| | |
| | |
| Apologies: | Executive Operations Manager (OM) |
| - | Chief Executive Officer (CEO) |
| | Odour Consultant (OC) |
| Minutes released: | 30 April 2025 |
| Reference: | GF-25-0000046 |



1. Previous meeting minutes

Review and approve/make necessary amendments to the minutes taken at the previous OMKSWG meeting:

| Detail | Status |
|---|----------|
| Previous meeting's minutes to be approved by all in | Approved |
| attendance | |

2. Operational updates

MRC operational updates relating to odour management

2.1. Landfill operations

| Detail | Status |
|--|-----------|
| Any changes to day-to-day landfill operations which are | Ongoing/ |
| relevant to odour management (active working area, cells, | Completed |
| levels, compacting, cover, etc.) | |
| Landfilling remains at RL45.5 (now in ESE corner of the | Ongoing |
| site). Expected to move to RL48/49 in coming days. | |
| Daily cover of limestone at end of each day's operations. | |
| EcoSorb being used as appropriate and required. | Ongoing |
| Additional applications of EcoSorb being used in areas | |
| where odours are present. | |
| Discussions ongoing in preparation for winter 2025 – | Ongoing |
| landfilling to be expedited on high landfill levels ahead of | |
| winter weather so area can be temporarily capped to aid | |
| rainwater runoff. | |
| Mister technology now being applied in highly localised | Ongoing |
| applications over coming months to mitigate areas of | |
| concern for odour on site. | |
| MRC to create dedicated landfill role for application of | Ongoing |
| odour mitigating measures, surface water assistance and | |
| leachate management assistance over winter. | |



2.2. Landfill infrastructure

| Detail | Status |
|--|-----------|
| Any changes/updates in the installation or review of | Ongoing/ |
| infrastructure on the landfill (new wells, pipelines, | Completed |
| leachate evaporation, etc.) | |
| New mobile high-flow pump to be installed and tested for operational efficiency. This will be used during winter to address areas of surface water as and when necessary. | Ongoing |
| Series of smaller pumps to move water away from the landfill surface to be purchased. | Ongoing |
| Early stages of implementation for infiltration basin which will collect rainwater runoff from the surface of the newly capped western side of landfill – part of site-wide works to prevent leachate generation across the landfill during winter | Ongoing |

2.3. Other operations

| Detail | Status |
|---|-----------|
| Any other operational updates not covered above which is | Ongoing/ |
| relevant to odour management | Completed |
| Investigating the potential impact of specialist compactor downtime on odours generated by fresh waste (waste directly below the daily cover of limestone). Specialist compactor was out of action for approximately two weeks and excavator was used in interim. Compactor now back on line. | Ongoing |
| Work continues in preparation for planting of native plant species which will remain in place post-closure. | Ongoing |



3. Odour management/environmental updates Updates on the management and mitigation of odours at Tamala Park

3.1. Landfill gas/LFG power station

| Detail | Status |
|--|-----------|
| Any updates/changes to the management of landfill gas | Ongoing/ |
| and/or the LFG power station | Completed |
| Contractor on site for new trenching works to install further landfill gas extraction pipelines. This is to accelerate the rate at which new pipes can be installed on | Complete |
| site. | |
| Identified areas in need of additional landfill gas capture | Complete |
| infrastructure (or in need of repair/renewal). Works to be | |
| completed prior to winter 2025 (April 2025) | |
| DWER EPN item number 5. See section 3.5 | Complete |
| Monthly meeting with LFG power station operator | Complete |
| LFG power station operator reports increased amount of landfill gas capture sufficient to run plant with five engines – increased from four | Complete |
| Further meeting planned with LFG power station operator to discuss works which may arise from item 5 of the EPN | Complete |
| Works identified as part of EPN item number 3 | Ongoing |

3.2. Leachate management

| Detail | Status |
|--|-----------|
| Any updates/changes to the management of leachate | Ongoing/ |
| | Completed |
| Leachate extraction from landfill gas wells at central | Complete |
| landfill area. Extraction to be paused while landfilling | |
| takes place in this area (RL48). Will be resumed once | |
| landfill is raised and temporary cap is in place. | |
| Working with LFG power station operator to assess if new | Ongoing |
| landfill gas extraction infrastructure on western capped | |
| section will require pumps to prevent buildup of | |
| rainwater/leachate in infrastructure during winter | |
| Contents of Batter 1 Pond being removed inline with item | Complete |
| number 1 of DWER EPN. | |



| MRC expecting delivery of high flow pump to manage | Complete – see |
|---|----------------|
| rainwater and leachate on site during winter | section 2.2 |
| Weekly monitoring of landfill batters to identify and | Ongoing |
| prevent leachate 'seepage' (DWER EPN item 2) as part of | |
| day-to-day landfill operations | |

3.3. Trials for odour management

| Detail | Status |
|--|---|
| Notes on ongoing trials of new tech, methods, products etc. | Ongoing/ Completed |
| Spray-on intermediate landfill cover trial – to be applied to sidewalls to prevent oxygen ingress and landfill gas egress. Available products have been reviewed, provider has been identified. Trial expected to commence soon. | Ongoing (planned completion prior to winter 2025) |
| Pilot leachate treatment plant trials are complete. Two separate trials with two companies. Reports from both tests due in May. | Ongoing |
| Trial conducted in line with EPN item numbers 7 (complete) and 8 (ongoing). Data to be used to inform future leachate management. | |
| Investigating alternative intermediate cover materials to further inhibit landfill gas egress during winter | Ongoing |

3.4. Reports, investigations and surveys

| Detail | Status |
|---|-----------|
| Updates on internal or external reports, surveys and | Ongoing/ |
| investigations | Completed |
| MRC operational staff to visit other landfill sites to assess | Complete |
| alternative intermediate cover materials which may be | |
| suitable for use over winter | |

3.5. Regulatory

| Detail | Status |
|---|-----------|
| Updates on anything relating to regulators or external | Ongoing/ |
| agencies which govern activities on site (such as DWER) | Completed |



| Environmental Protection Notice (EPN) from regulator (DWER) received by MRC on 28 November 2024. This followed period of consultation between MRC and DWER. 11 items for MRC to review and action. Actioning of items | Ongoing |
|--|---------|
| currently underway. Items 1, 2, 3, 4, 5 and 7 complete (as of time of meeting) Further discussions following MRC reports to DWER | |
| MRC receiving monthly report from DWER detailing number of odour complaints received by the regulator. | Ongoing |


4. Odour reports

4.1. Reports from the previous calendar month

The following is an overview of the information recorded by MRC in relation to odour reports received from the community for February 2025.

| Complaints | Number |
|---|--------|
| Total number of reports received | 131 |
| Of which impact from Tamala Park could be verified by climatic data | 76 |
| Of which impact from Tamala Park was possible (but not verifiable) based on climatic data | 6 |
| Of which impact from Tamala Park could not be investigated due to lack of data provided in report | 2 |
| Of which impact could not be verified by climatic data | 47 |
| Number of reports from a residential address which had not previously reported to MRC | 7 |






4.2. Location of odour report by suburb/area

| Suburbs | Number |
|----------------------------|--------|
| Clarkson | 60 |
| Mindarie | 63 |
| Kinross | 5 |
| Burns Beach | 2 |
| Data not provided | 1 |
| Total number of complaints | 131 |

Map of complaint locations overleaf.







4.3. Description of Odour experienced

When making an odour through the MRC website, reporters are given the opportunity to describe the smell they experienced. An update of this information, received in the previous month, is outlined below:

| Description of Smell | Number |
|----------------------------|--------|
| Garbage / Rubbish | 47 |
| Sour / Acid / Milk | 0 |
| Chemical / Gassy | 18 |
| Burnt/ Smoking | 2 |
| Sewerage / septic | 7 |
| Rotten Eggs | 9 |
| Smells | 22 |
| Putrid / rancid | 14 |
| Not described in complaint | 2 |
| Other/listed in comments | 1 |
| Toxic | 6 |
| Landfilling | 2 |
| Nauseating | 1 |
| Total number of complaints | 131 |

5. Correspondence

| Detail | Status |
|--|--------|
| No correspondence relating to odour management | N/A |
| received from members of the public since last meeting | |

6. MRC communications and community engagement

| Detail | Status |
|--|-----------|
| Communications updates including changes to website, | Ongoing/ |
| media coverage, guides or procedures for staff, etc. | Completed |
| Odour reporting tool on MRC website reviewed and | Complete |
| | |
| improvements for usability made | |
| Alerts to website home page regarding upgrades to | Complete |
| , , | Complete |



7. Other relevant updates/general discussion

| Detail | Status |
|--|-----------|
| Anything else which does not fall neatly into one of the | Ongoing/ |
| above categories | Completed |
| Nil | |

8. Next meeting

The next OMKSWG meeting will be held in April 2025 at Mindarie Regional Council (MRC).